



Exol Morrisville Progress Report

2300 South Pennsylvania Ave

WEEK OF 6/24/2026 - 7/1/2026

CONSTRUCTION START DATE

March 30, 2026

SCHEDULED SUBSTANTIAL COMPLETION

January 14, 2027

PROJECT TEAM CONTACTS

SUPERINTENDENT

Parker Hollingsworth

phollingsworth@alleatogroup.com

(479) 432-0082

SENIOR PROJECT MANAGER

Bob Wright

bwright@alleatogroup.com

ASSISTANT PROJECT MANAGER

Demitrace Satterfield

dsatterfield@alleatogroup.com

(317) 258-3167

PROJECT ENGINEER

Patrick Antone

pantone@alleatogroup.com

ARCHITECT

Jerome Daksiewicz

jerome.daksiewicz@dkgrar.com

(317) 614-0053

PROJECT ADMIN

Brandon Clymer

bclymer@alleatogroup.com

3177600088

1. Past Week's Highlights

- Received Phase One permit; start remains set for July 6.
- Confirmed sprinkler design covers robotic racks only for Phases One and Two.
- Established shop drawing routing; XL copied, deviations and substitutions flagged for selective review.
- Confirmed MDF room will remain in current location without relocation.
- Optimized cable tray and joist reinforcement approach after landlord engineer review.



2. Upcoming Week's Activities

- Mobilize Phase One construction on July 6 for MDF and Air Farm rooms.
- Jerome Dawson to confirm level seven lighting location question with Nathan for Symbotic call.
- Jerome Dawson to submit updated office layout changes and finish approvals to Exol.
- Jerome Dawson to coordinate Phase Two permit drawing submission after internal review.
- Naveen to send Bob Wright screenshots documenting DWG and reaction file mismatches.
- Bob Wright to request final reactions, load breakup, and no-change confirmation from engineer.

3. Open Items

- Exol to provide break room charging layout and comments; electrical planning remains delayed.
- Engineer to reconcile updated DWGs with reaction files before structural review proceeds.
- Phase Two permit submission awaits minor final design updates this week.
- Symbotic/Nathan to resolve level seven lighting control integration after holiday.
- Exol to approve branding impact for solid office doors with sidelights.
- Steve Fischer to share structural engineer response to complete review cycle.

4. Days Lost Due to Weather This Week

0 days

5. Progress Mark-up / Photos

No progress photos selected for this report yet.

