



Punch List

Status	Priority	Item Number	Title	Assigned To	Due Date
Work Completed	Critical	001	Vendor space E	Justin Dorsey Plumbing	02/02/2026
Work Completed	Medium	002	Elevator Install	Executive Elevator Company	02/06/2026
Work Completed	Low	003	Drywall Touch up	Superior Contractors	02/06/2026
Work Completed	Low	004	Bathroom partitions	Superior Contractors	02/06/2026
Work Completed	Low	005	Counter top install	Marble Uniques	02/05/2026
Work Completed	Low	006	Install toilet and urinal	Justin Dorsey Plumbing	02/06/2026
Work Completed	Medium	007	Install faucets	Justin Dorsey Plumbing	02/09/2026
Not Resolved	Medium	008	Touch up paint	S&M Painting	02/26/2026
Work Completed	Medium	009	Install Floor mount toilet	Justin Dorsey Plumbing	02/06/2026
Work Completed	Medium	010	Drywall touch up	Superior Contractors	02/06/2026
Work Completed	Medium	011	Counter top install	Marble Uniques	02/06/2026
Work Completed	Medium	012	Fire device	Deem, LLC	02/09/2026
Work Completed	Medium	013	Faucet install	Justin Dorsey Plumbing	02/09/2026
Work Completed	Medium	014	Replace ACT tile	Vulcn	02/18/2026
Work Completed	High	015	Touch up paint	S&M Painting	02/27/2026
Work Completed	Medium	016	Bathroom accessories	Superior Contractors	02/12/2026
Work Completed	Low	017	Cove base install	Market Ready Interiors Inc	02/11/2026
Work Completed	Low	018	Drywall touch up	Superior Contractors	02/10/2026
Work Completed	High	019	2nd floor beer wall	Alleato Group	02/25/2026
Work Completed	Medium	020	Finish tile and grout second floor beer wall.	Market Ready Interiors Inc	02/11/2026
Work Completed	Medium	021	Install ACT Pads	Superior Contractors	02/12/2026
Work Completed	Medium	022	Patch Electrical holes	Deem, LLC	02/06/2026



Status	Priority	Item Number	Title	Assigned To	Due Date
Work Completed	Medium	023	Panic bar 111A	Superior Contractors	02/06/2026
Work Completed	Medium	024	Cover plates	Deem, LLC	02/06/2026
Work Completed	Medium	025	Pour concrete back	Justin Dorsey Plumbing	02/06/2026
Work Completed	Medium	026	Fire alarm devices	Deem, LLC	02/09/2026
Work Completed	Medium	027	Install cove base.	Market Ready Interiors Inc	02/10/2026
Work Completed	Medium	028	Install fire alarm device.	Deem, LLC	02/09/2026
Work Completed	Medium	029	Install 2x2' light.	Deem, LLC	02/06/2026
Work Completed	High	030	Mop sink install	Justin Dorsey Plumbing	02/09/2026
Work Completed	Low	031	Install a strap on flex duct work in the ceiling	C&S Heating & Cooling Inc.	02/04/2026
Work Completed	Medium	032	Elynson door install	Superior Contractors	02/10/2026
Not Resolved	High	033	2nd floor bar rope lighting	Deem, LLC	03/03/2026
Assigned	Medium	034	2nd floor bar equipment	FG Schaefer Co	02/27/2026
Work Completed	Medium	035	Fan controls	Deem, LLC	02/09/2026
Work Completed	Medium	036	Finish installing ACT Pads	Superior Contractors	02/06/2026
Work Completed	Medium	037	Touch up SSB	S&M Painting	02/11/2026
Work Completed	Medium	038	Install cove base.	Market Ready Interiors Inc	02/09/2026
Work Completed	Medium	040	Cove base	Market Ready Interiors Inc	02/11/2026
Work Completed	Medium	041	Touch up paint at 2nd floor bar	S&M Painting	02/10/2026
Work Completed	Low	042	Touch up paint spots in commissary area	S&M Painting	02/10/2026
Work Completed	Medium	043	Drywall touch up	Superior Contractors	02/10/2026
Work Completed	Medium	044	Relocate exit sign	Deem, LLC	02/10/2026
Work Completed	Medium	045	Finish Tile	Market Ready Interiors Inc	02/13/2026
Work Completed	Medium	046	Casework	Casework Concepts LLC	02/10/2026



Status	Priority	Item Number	Title	Assigned To	Due Date
Work Completed	Medium	047	Data	Tri-State AV	02/11/2026
Work Completed	Medium	048	Casework and electrical hookup	Casework Concepts LLC	02/13/2026
Work Completed	Medium	049	Cove base	Market Ready Interiors Inc	02/10/2026
Work Completed	Medium	050	Install air curtains	C&S Heating & Cooling Inc.	02/03/2026
Work Completed	Medium	051	Caulking	Caulking Specialists	02/09/2026
Work Completed	Medium	052	Shelves	Casework Concepts LLC	02/12/2026
Work Completed	Low	054	Install toe kicks	Casework Concepts LLC	02/06/2026
Work Completed	Medium	055	Switch device	Deem, LLC	02/10/2026
Work Completed	Medium	056	Touch up SSB	S&M Painting	02/13/2026
Work Completed	Medium	057	Flooring and cove	Market Ready Interiors Inc	02/12/2026
Work Completed	Medium	058	TV install	Tri-State AV	02/12/2026
Work Completed	Medium	059	Finish out data	Tri-State AV	02/13/2026
Work Completed	Medium	060	Touch up	S&M Painting	02/11/2026
Work Completed	Medium	061	Finish cove base installation	Market Ready Interiors Inc	02/06/2026
Work Completed	Medium	062	Cove base	Market Ready Interiors Inc	02/10/2026
Work Completed	Medium	063	Fill in return in dining area	Superior Contractors	02/06/2026
Work Completed	Medium	064	Fire Place and TV	Tri-State AV	02/13/2026
Assigned	Medium	065	Finish casework	Casework Concepts LLC	02/26/2026
Work Completed	Medium	066	Touch up	S&M Painting	02/12/2026
Work Completed	Medium	068	Case work	Casework Concepts LLC	02/26/2026
Work Completed	Low	069	Drywall patch and paint	Superior Contractors	02/26/2026
Work Completed	Medium	070	Touch up paint on ssb	S&M Painting	02/12/2026
Work Completed	Medium	071	Bar equipment install hook up	FG Schaefer Co	02/11/2026



Status	Priority	Item Number	Title	Assigned To	Due Date
Work Completed	Medium	072	Bar lighting	Deem, LLC	02/11/2026
Work Completed	Medium	073	Finish tile	Market Ready Interiors Inc	02/13/2026
Work Completed	Medium	074	paint column	S&M Painting	02/06/2026
Work Completed	Medium	075	Finish installing shiplap siding on wall.	Market Ready Interiors Inc	02/06/2026
Work Completed	Medium	076	Device Plate	Deem, LLC	02/09/2026
Work Completed	Medium	077	ACT Pads	Superior Contractors	02/05/2026
Work Completed	Medium	078	equipment install in creamery area	FG Schaefer Co	02/27/2026
Work Completed	Low	080	Cove base	Market Ready Interiors Inc	02/10/2026
Work Completed	Medium	081	Creamery equip install hook up	Justin Dorsey Plumbing	02/26/2026
Work Completed	Medium	082	Install device	Deem, LLC	02/10/2026
Work Completed	Medium	083	Finish casework and trim	Casework Concepts LLC	02/10/2026
Work Completed	Medium	084	Mini Split	C&S Heating & Cooling Inc.	02/04/2026
Assigned	Medium	085	Fire Caulk	Deem, LLC	02/26/2026
Work Completed	Medium	086	SSB touch up	S&M Painting	02/06/2026
Work Completed	Medium	087	Touch up	S&M Painting	02/27/2026
Work Completed	Low	089	Finish air curtains	C&S Heating & Cooling Inc.	02/03/2026
Work Completed	Medium	090	Cove base	Market Ready Interiors Inc	02/10/2026
Work Completed	Medium	091	Install cove base	Market Ready Interiors Inc	02/06/2026
Assigned	Medium	092	Finish SSB	Market Ready Interiors Inc	03/06/2026
Work Completed	Medium	093	Electrical data devices	Tri-State AV	02/11/2026
Work Completed	Medium	094	Install back counter top	Marble Uniques	02/12/2026
Work Completed	Low	095	Caulking	Caulking Specialists	02/10/2026
Work Completed	Medium	096	Finis touch up paint at bourbon bar.	S&M Painting	03/06/2026
Work Completed	Low	097	Finish installing cove base	Market Ready Interiors Inc	02/06/2026



Status	Priority	Item Number	Title	Assigned To	Due Date
Work Completed	Medium	099	Finish elevator room	Executive Elevator Company	02/11/2026
Work Completed	Medium	101	Finish drywall touch up and paint	Superior Contractors	02/06/2026
Work Completed	Medium	102	Install vapor barrier in woman's restroom	Alleato Group	02/13/2026
Work Completed	Medium	103	Install insulation in woman's and men's restroom	Alleato Group	02/11/2026
Work Completed	Medium	104	Finish ACT pad installation	Superior Contractors	02/11/2026
Work Completed	Medium	105	Finish partitions in RR volleyball area	Superior Contractors	02/12/2026
Work Completed	Low	106	Finish countertops in bathrooms	Marble Uniques	
Work Completed	Medium	107	Finish Plumbing	Justin Dorsey Plumbing	02/11/2026
Assigned	Medium	108	Remove light switch	Deem, LLC	02/27/2026
Work Completed	Low	109	Finishing caulking the top of the tile	Caulking Specialists	02/11/2026
Work Completed	Low	110	Caulk floor drain	Justin Dorsey Plumbing	02/27/2026
Work Completed	Low	111	Equip hook up	FG Schaefer Co	02/12/2026
Work Completed	Medium	112	Exact same as A	Caulking Specialists	02/12/2026
Work Completed	Medium	113	Same as A	Caulking Specialists	02/12/2026
Work Completed	Medium	114	Exact same as A	Caulking Specialists	02/12/2026
Work Completed	Medium	115	exact as vendor A	Caulking Specialists	02/12/2026
Work Completed	Low	116	Cover	Deem, LLC	02/09/2026
Work Completed	Low	117	Install Men's Bathroom Partition's	Superior Contractors	02/12/2026
Work Completed	Low	118	Act Tiles	Superior Contractors	02/09/2026
Work Completed	Low	120	Act Tiles	Superior Contractors Inc	02/09/2026
Work Completed	Low	121	Calk Drains	Justin Dorsey Plumbing	02/16/2026
Work Completed	Low	123	Partitions Install	Superior Contractors	
Resolved	Low	124	Finish Sink Install	Alleato Group	02/26/2026
Work Completed	Low	125	Pain Touch Up	S&M Painting	



Status	Priority	Item Number	Title	Assigned To	Due Date
Work Completed	Low	127	Toe Kick Missing	Casework Concepts LLC	
Work Completed	Medium	128	Hole In The Wall (Spectrum)	Alleato Group	
Work Completed	Low	129	2nd Floor West Dining	Deem, LLC	
Work Completed	High	130	Wood Shelf's	Casework Concepts LLC	02/11/2026
Work Completed	Low	131	Light Install	Deem, LLC	02/10/2026
Work Completed	Low	132	Remove Bags From Lights	Deem, LLC	02/10/2026
Work Completed	Low	133	Drywall Hole	Superior Contractors	02/26/2026
Work Completed	Low	134	Plumbers Tape Around Gas Pipe	Justin Dorsey Plumbing	
Work Completed	Medium	135	Drywall Over PEMB Support	Superior Contractors Inc	02/26/2026
Work Completed	Low	136	Covers On Junction Boxes	Deem, LLC	
Work Completed	Low	138	Drywall Square Repair	Deem, LLC	02/13/2026
Work Completed	Low	139	Paint Sprinkler Pipes	S&M Painting	02/26/2026
Work Completed	Low	140	Paint Black Pipe	S&M Painting	02/18/2026
Assigned	Medium	141	Adjust 2nd Floor Bar Counter Supports (not Level)	Marble Uniques	03/06/2026
Assigned	Low	142	Cap Ends On Roll Up Doors	Alleato Group	03/03/2026
Work Completed	Low	143	Counter Top Polish	Marble Uniques	02/12/2026
Assigned	High	144	Core For Pepsi Line	Justin Dorsey Plumbing	03/02/2026
Work Completed	Low	145	Caulk Bottom Of Tile	Caulking Specialists	02/26/2026
Work Completed	Low	146	Spectrum Hole	Alleato Group	
Work Completed	High	147	Tape Coming Off Ceiling Insulation	Lemaster Steel Erectors Inc.	02/12/2026
Assigned	Low	148	Drywall	Superior Contractors	02/26/2026
Work Completed	Medium	150	Complete Casework 2nd Floor North Seating	Casework Concepts LLC	02/12/2026
Work Completed	Low	151	Clean Tile From Concrete Slurry	Justin Dorsey Plumbing	
Assigned	Low	152	Clean Off Grout	Market Ready Interiors Inc	03/06/2026
Work Completed	Low	153	Caulk Around All Door Jambs	Caulking Specialists	



Status	Priority	Item Number	Title	Assigned To	Due Date
Assigned	Low	154	Sand Drywall. East Dining Hall	Superior Contractors Inc	02/26/2026
Work Completed	Low	155	East Dining Area Adhesive Brackets	Casework Concepts LLC	
Assigned	High	156	Schluter Strip Not To The Finish Level Of Tile. Stopped Short	Market Ready Interiors Inc	03/06/2026
Work Completed	Medium	157	Replicate Other Case Work In This Area	Casework Concepts LLC	02/13/2026
Work Completed	Medium	157	Replicate Other Case Work In This Area	Casework Concepts LLC	02/13/2026
Work Completed	Medium	159	Replicate Other Case Work In This Area	Casework Concepts LLC	02/13/2026
Work Completed	Low	160	Market Ready Base Trim	Market Ready Interiors Inc	02/12/2026
Work Completed	Low	161	Aluminum On Threash Hold	Alleato Group	03/06/2026
Work Completed	High	162	Add Adhesive For Shelf's	Casework Concepts LLC	
Assigned	Medium	163	Replace Broken Kebony Board	Superior Contractors Inc	02/27/2026
Assigned	Medium	164	Complete South Patio Kebony Rail	Superior Contractors Inc	03/02/2026
Work Completed	High	165	Install Elevator Flooring	Alleato Group	02/13/2026
Assigned	Low	166	Repair Drywall	Superior Contractors	02/26/2026
Work Completed	Medium	167	Install Fireplace	Deem, LLC	02/12/2026
Assigned	Medium	168	Complete 2nd Floor Landing Casework By Fireplace Wall	Casework Concepts LLC	02/26/2026
Assigned	Medium	169	Spectrum Wire (Mike)	Alleato Group	03/06/2026
Assigned	Medium	170	West Side Porch Caulking	Caulking Specialists	02/27/2026
Assigned	Medium	171	Outlet 2nd Floor South Patio	Caulking Specialists	02/26/2026
Assigned	Medium	172	West Side Porch Grind Off Screws	Deem, LLC	02/27/2026
Assigned	Medium	173	West Side Porch Grind Off Screws	Deem, LLC	02/27/2026
Work Completed	High	174	Rough In For Lights Men's 1st And 2nd Floor Bathrooms	Deem, LLC	02/10/2026
Work Completed	Medium	175	1 X's	Superior Contractors Inc	02/12/2026
Assigned	Medium	176	Paint Beam	S&M Painting	02/27/2026
Assigned	Medium	178	Remove All Unused Conduits On 2nd Floor Patio	Caulking Specialists	02/26/2026
Work Completed	Medium	179	Polish Counter Edge	Marble Uniques	
Work Completed	Medium	180	Electrical Box 2nd Floor Patio	Deem, LLC	02/10/2026
Assigned	Medium	181	Paint Touch Up Around Window	EURO Plastering	02/27/2026
Work Completed	Medium	182	Outlet Second Floor Patio	Deem, LLC	02/13/2026



Status	Priority	Item Number	Title	Assigned To	Due Date
Work Completed	Medium	183	Address Fire Device	Deem, LLC	02/12/2026
Work Completed	Medium	184	North Side Porch Device	Deem, LLC	02/13/2026
Work Completed	High	185	FA Device North 2nd Floor Patio	Deem, LLC	02/10/2026
Work Completed	Medium	186	Secure Post	LeMaster Steel Erectors Inc.	02/12/2026
Work Completed	Medium	187	Secure Post	LeMaster Steel Erectors Inc.	02/12/2026
Assigned	Medium	188	Install 1xs	Superior Contractors	02/27/2026
Assigned	Medium	189	Silicone Gutter	Lemaster Steel Erectors Inc.	03/06/2026
Work Completed	Medium	190	Straighten Wood Patio Rail and install back cap	Superior Contractors Inc	02/12/2026
Work Completed	High	191	Missing FA device	Deem, LLC	02/13/2026
Assigned	Medium	192	AV Boxes Incomplete	Alleato Group	03/06/2026
Assigned	Medium	193	Complete Kebony Wood Handrail	Superior Contractors Inc	02/27/2026
Work Completed	Medium	194	Complete West Staircase Kebony Board	Superior Contractors Inc	02/10/2026
Assigned	Medium	195	Cap Anchor Bolts	Alleato Group	03/06/2026
Work Completed	Medium	196	Address Junction Boxes	Deem, LLC	
Work Completed	Medium	197	Electrical Wip's	Deem, LLC	02/12/2026
Work Completed	Medium	198	Electrical Wip's	Deem, LLC	02/12/2026
Assigned	Medium	199	Base Board On Creamery	Market Ready Interiors Inc	03/06/2026
Work Completed	Medium	201	Drywal finish elevator openings 1st and 2nd floor	Superior Contractors Inc	02/13/2026
Work Completed	Low	202	Sand drywall at 1st and 2nd floor bar	Superior Contractors Inc	02/16/2026
Assigned	Medium	203	Fix drywall outside of volleyball bathrooms	Superior Contractors Inc	03/02/2026
Assigned	Low	204	Drywall Touch Up	S & M Painting and Drywall Co.	03/06/2026
Work Completed	Medium	205	Kitchen	DEEM	
Work Completed	Low	206	Vendor A Outlets	Nobody	
Assigned	High	208	West Side Sprinkler System Re-route	Vulcn	03/06/2026
Not Resolved	High	209	Re-route Sprinkler	Vulcn	03/06/2026
Assigned	High	210	Re-route Sprinkler	Vulcn	03/06/2026
Assigned	High	211	Re-route South East fire sprinkler	Vulcn	02/27/2026



24-115 Westfield Collective
750 E 181st Street
Westfield, IN 46074

Status	Priority	Item Number	Title	Assigned To	Due Date
Assigned	Low	212	Elevator Threshold	Alleato Group	03/06/2026
Assigned	Low	213	Backer Rod And Caulk Exit door next To Volleyball Bathrooms	Diamond Glassworks and Aluminum Systems	02/26/2026
Assigned	High	214	Paint in Women's volleyball restroom	S&M Painting	02/27/2026
Work Completed	High	215	Install insulation in cavity at north exit door in volleyball (to the east of volleyball bathrooms)	Alleato Group	02/26/2026
Assigned	High	216	Backer rod and caulk North volleyball exit door. (east of volleyball RR)	Diamond Glassworks and Aluminum Systems	02/26/2026