

Prime Contract Change Orders

Number	Revision	Title	Status	Executed	Amount	Date Initiated	Due Date	Review Date	Designated Reviewer	PCO
003	0	April Change Orders	Approved	No	\$10,907.67	5/2/2023		5/2/2023		PCO #017 , PCO #018
002	0	February and March Change Orders	Approved	No	\$262,599.84	3/30/2023		3/30/2023		PCO #004 , PCO #005 , PCO #006 , PCO #008 , PCO #009 , PCO #010 , PCO #011 , PCO #012 , PCO #013 , PCO #014 , PCO #015
001	0	January PCO's	Approved	No	\$92,517.76	1/20/2023		1/20/2023		PCO #001 , PCO #003
Grand Totals:					\$366,025.27					

Potential Change Orders

Number	Revision	Title	Status	Executed	Amount	Schedule Impact	Date Initiated	Change Reason	PCCO
018	0	Added Plumbing Scope	Approved	No	\$5,358.15	--	4/11/2023	Client Request	PCCO #003
017	0	Added lite kits	Approved	No	\$5,549.52	--	4/11/2023	Client Request	PCCO #003
016	0	Added Cafeteria flooring	Pending - In Review	No	\$14,278.93	--	3/30/2023	Client Request	
015	0	Power for Pen Wrapping Machine	Approved	No	\$9,950.85	--	3/24/2023	Client Request	PCCO #002
014	0	Shipping/Receiving added power	Approved	No	\$4,207.79	--	3/22/2023	Client Request	PCCO #002
013	0	Incorrect Machine Voltage	Approved	No	\$86,173.27	--	3/16/2023	Design Development	PCCO #002
012	0	Additional Fencing	Approved	No	\$11,864.48	--	3/16/2023	Client Request	PCCO #002
011	0	Added Plumbing	Approved	No	\$11,377.87	--	3/16/2023	Design Development	PCCO #002
010	0	Electrical for Data	Approved	No	\$17,834.99	--	3/16/2023	Client Request	PCCO #002
009	0	New Electrical Panel for Added Circut	Approved	No	\$12,192.53	--	3/16/2023	Client Request	PCCO #002
008	0	Sign Power	Approved	No	\$2,547.86	--	3/16/2023	Client Request	PCCO #002
007	0	CE #029 - Heating Above Ink Mi	Pending - Not Proceeding	No	\$12,258.14	--	3/6/2023	Client Request	
006	0	Added Party Equipment	Approved	No	\$6,250.60	--	2/13/2023	Client Request	PCCO #002
005	0	Dock Levelers, Seals, and Auto Restraints	Approved	No	\$64,243.13	--	2/13/2023	Client Request	PCCO #002
004	0	Window Blinds	Approved	No	\$35,956.47	--	2/9/2023	Client Request	PCCO #002
003	0	Added Fence Costs	Approved	No	\$12,662.73	--	1/12/2023	Client Request	PCCO #001
001	0	Additional Warehouse Lighting	Approved	No	\$79,855.03	30 days	1/5/2023	Client Request	PCCO #001
Grand Totals:					\$392,562.34	30 days			